

CHANGE ORDER NO. 4

P.O.# 990358

Contact # 99-028

DATE: November 20, 2000

PROJECT: Northeast Sewer Trunkline, Project No. SS-9805

OWNER:

City of College Station

P.O. Box 9960

College Station, Texas 77842

ENGINEER:

OTHON, INC.

11111 Wilcrest Green, Suite 12 Ph: (713) 975-8555

Houston, TX 77042

Fax: (713) 975-9068

PURPOSE OF THIS CHANGE ORDER:

1. Addition of basic engineering services for redesign of the current plans to a remove and replace option which will increase the capacity of the existing sewer trunkline. This will eliminate the proposed dual pipe system, the need to acquire additional sewer easements, and the need to rehabilitate the existing line at some future point in time.

ITEM NO	UNIT	DESCRIPTION	UNIT PRICE	ORIGINAL QUANTITY	REVISED QUANTITY	ADDED COST
1	EA	Redesign Sewer Line	\$32,850.00	0	1	\$32,850.00
					TOTAL	\$32,850.00

THE NET AFFECT OF THIS CHANGE ORDER IS A 17.67% INCREASE.

ORIGINAL CONTRACT AMOUNT	\$185,950.00		
Change Order No. 1	\$0.00	0.00%	CHANGE
Change Order No. 2	\$2,560.00	1.38%	CHANGE
Change Order No. 3	\$1,170.00	0.63%	CHANGE
Change Order No. 4	\$32,850.00	17.67%	CHANGE
REVISED CONTRACT AMOUNT	\$222,530.00	19.67%	TOTAL CHANGE

ORIGINAL CONTRACT DESIGN TIME	240 Days
Time Extension No. 1	60 Days
Revised Contract Design Time	300 Days

DESIGN COMPLETION DATE	23-Aug-99
Revised Design Completion Date	01-Mar-01

APPROVED

A/E CONTRACTOR	Date	CITY ATTORNEY	Date
CONSTRUCTION CONTRACTOR	Date	DIRECTOR OF FISCAL SERVICES	Date
PROJECT ENGINEER	Date	MAYOR	Date
CITY ENGINEER	Date	CITY SECRETARY	Date
DEPARTMENT DIRECTOR	Date	CITY MANAGER	Date