

CHANGE ORDER NO. 2

Contract No. 00-229

DATE: 01 FEB 2001

P.O.# 010076

PROJECT: Northgate Water Main Relocation Project, Project No. WT-9805

OWNER:

City of College Station
P.O. Box 9960
College Station, Texas 77842

CONTRACTOR:

Elliott Construction, Inc.
P.O. Box 510
Wellborn, TX 77881
Ph: (979) 690-7071
Fax: (979) 690-7152

PURPOSE OF THIS CHANGE ORDER:

A. Changes to Pressure Regulating Valve Structure dictated by agreement with City of Bryan.

ITEM NO	UNIT	DESCRIPTION	UNIT PRICE	ORIGINAL QUANTITY	REVISED QUANTITY	ADDED COST
15	EA	12" Gate Valve w/Box	\$1,290.00	30	29	(\$1,290.00)
19	EA	Pressure Regulating Valve	\$15,000.00	1	0	(\$15,000.00)
36	EA	6' Manhole	\$4,800.00	1	0	(\$4,800.00)
63	LS	PVR and Vault Assembly	\$43,000.00	0	1	\$43,000.00
					TOTAL	\$21,910.00








THE NET AFFECT OF THIS CHANGE ORDER IS A 2.14% INCREASE.

ORIGINAL CONTRACT AMOUNT	\$1,021,924.00	
Change Order No. 1	\$15,184.00	1.49% CHANGE
Change Order No. 2	\$21,910.00	2.14% CHANGE
REVISED CONTRACT AMOUNT	\$1,059,018.00	3.63% TOTAL CHANGE

ORIGINAL CONTRACT TIME	180 Days
Time Extension No. 1	4 Days
Time Extension No. 2	30 Days
Revised Contract Time	214 Days

SUBSTANTIAL COMPLETION DATE	30-Apr-01
Revised Substantial Completion Date	3-Jun-01

APPROVED

 A/E CONTRACTOR	3/1/01 Date	 CITY ATTORNEY	3/22-01 Date
 CONSTRUCTION CONTRACTOR	Date	 DIRECTOR OF FISCAL SERVICES	3-27-01 Date
 PROJECT ENGINEER-MANAGER	3-8-01 Date	MAYOR	Date
 CITY ENGINEER	3/9/01 Date	CITY SECRETARY	Date
 DEPARTMENT DIRECTOR	3/21/01 Date	CITY MANAGER	Date