

CHANGE ORDER NO.4
CONTRACT #00-170
PROJECT # GG-9706

DATE: February 23, 2001

PROJECT DESCRIPTION: College Main Parking Garage

P.O.# 001227

OWNER:

City of College Station
P.O. Box 9960
College Station, Texas 77842

CONTRACTOR:

Vaughn Construction
1718 Briarcrest Drive, Suite 300
Bryan, Texas 77802

Ph: 260-7600

Fax: 260-7676

PURPOSE OF THIS CHANGE ORDER:

Item 1: Revised design of detention pond to provide additional capacity

Item 2:

Item 3:

ITEM NO.	UNIT	DESCRIPTION	UNIT PRICE	ORIGINAL QUANTITY	REVISED QUANTITY	ADDED COST
1	LS	Revised design of detention pond to provide additional capacity	\$76,542.00	0	1	\$76,542.00
2			\$			
3			\$			

THE NET AFFECT OF THIS CHANGE ORDER IS A ~~\$3,488.00~~ ^{\$76,542.00} (Increase or Decrease).

ORIGINAL CONTRACT AMOUNT

\$4,982,300.00

Change Order No. 1

\$13,501.00

0.27% of Original Contract Amount

Change Order No. 2

\$28,441.00

0.57% of Original Contract Amount

Change Order No. 3

\$3,488.00

0.07% of Original Contract Amount

Change Order No. 4

\$76,542.00

1.54% of Original Contract Amount

REVISED CONTRACT AMOUNT

\$ 5,104,272.00

ORIGINAL CONTRACT TIME

330 Days

Change Order No. 1 Time Extension or Reduction

0 Days

Change Order No. 2 Time Extension or Reduction

0 Days

Change Order No. 3 Time Extension or Reduction

2 Days

Change Order No. 4 Time Extension or Reduction

0 Days

REVISED CONTRACT TIME

332 Days

ORIGINAL SUBSTANTIAL COMPLETION DATE

August 1, 2001

REVISED SUBSTANTIAL COMPLETION DATE

August 3, 2001

APPROVED:

Atta B. Khan AIA The Architect Studio 25 Feb 01

A/E CONTRACTOR

Date

CITY ATTORNEY

Date

[Signature] President 3-1-01

CONSTRUCTION CONTRACTOR

Date

DIRECTOR OF FISCAL SERVICES

Date

PROJECT ENGINEER

Date

CITY MANAGER

Date

CITY ENGINEER

Date

MAYOR

Date

DEPARTMENT DIRECTOR/ADMINISTRATOR

Date

CITY SECRETARY

Date