

CHANGE ORDER NO. 1

Date: May 9, 2001

P.O.# 010592

PROJECT: Rock Prairie Road and Barron Road Resurfacing

OWNER:

City of College Station
P.O. Box 9960
College Station, Texas 77842

CONTRACTOR:

Young Contractors
P.O. Box 674
Bryan, TX 77806

Ph: (979) 779-1112
Fax: (979) 823-2797

PURPOSES OF THIS CHANGE ORDER:

1. Adjust quantity of subgrade replacement to match field conditions
2. Adjust quantity of 6" flex base to coordinate with Rock Prairie Alignment Project
3. Adjust quantity of 1-1/2" HMAC to coordinate with Rock Prairie Alignment Project
4. Adjust traffic control bid item to reflect increase in project duration.
5. Deduct traffic signing to be done by others
6. Deduct funds from HMAC bid item for field compaction on Barron Road

ITEM NO	UNIT	DESCRIPTION	UNIT PRICE	ORIGINAL QUANTITY	REVISED QUANTITY	ADDED COST
1	SY	Subgrade Replacement	\$15.50	3500	12100	\$133,300.00
2	SY	6" Flex Base	\$5.75	31500	27500	(\$23,000.00)
3	SY	1-1/2" HMAC	\$3.23	67200	63200	(\$12,920.00)
4	LS	Traffic Control	\$14,210.00	0	1	\$14,210.00
5	LS	Traffic Striping	\$1,785.00	1	0	(\$1,785.00)
6	LS	HMAC Compaction Deduction	\$5,038.80	1	0	(\$5,038.80)
					TOTAL	\$104,766.20

THE NET AFFECT OF THIS CHANGE ORDER IS A 20.43% INCREASE.

ORIGINAL CONTRACT AMOUNT

\$512,711.00

Change Order No. 1

\$104,766.20

20.43% CHANGE

REVISED CONTRACT AMOUNT

\$617,477.20

20.43% TOTAL CHANGE

ORIGINAL CONTRACT TIME

90

Days

Change Order No. 1

50

Days

Revised Contract Time

140

Days

Original Substantial Completion Date:

07/15/01

Revised Substantial Completion Date:

09/03/01

APPROVED

CONTRACTOR

PROJECT INSPECTOR

PROJECT MANAGER

DIRECTOR OF PUBLIC WORKS

CITY ATTORNEY

FINANCE DIRECTOR

CITY MANAGER