

CHANGE ORDER NO. 2 Contact # 01-155 DATE: July 24, 2003
P.O.# 011007 PROJECT: Wolf Pen Creek Lower Trails Phase I, Project No. WP-0101

OWNER: City of College Station
P.O. Box 9960
College Station, Texas 77842

ENGINEER: Mitchell & Morgan, LLP
511 University Drive, Suite 204
College Station, TX 77840

Ph: (979) 260-6963
Fax: (979) 260-3564

PURPOSE OF THIS CHANGE ORDER:

A. Additional services to coordinate with Construction Contractor (G Creek) and provide additional Construction Administration for the time period for May, June, July, August and possibly September 2003. The additional Professional Engineering Services are due to the Construction Contractor (G Creek) working beyond the Construction Contract time already by more than 3 months and Substantial Completion has not yet been reached. This request would increase the Construction Administration Services by an amount not to exceed \$3,000.00 and would be billed on an hourly basis. The Liquidated Damages that will be charged to the Construction Contractor (G Creek) due to late completion will exceed this requested amount.



ITEM NO	UNIT	DESCRIPTION	UNIT PRICE	ORIGINAL QUANTITY	REVISED QUANTITY	ADDED COST
A	LS	Additional Engineering Services	\$3,000.00	0	1	\$3,000.00
					TOTAL	\$3,000.00

THE NET AFFECT OF THIS CHANGE ORDER IS A 2.04% INCREASE.

ORIGINAL CONTRACT AMOUNT	\$147,050.00	
Change Order No. 1	\$10,450.00	7.11% CHANGE
Change Order No. 2	\$3,000.00	2.04% CHANGE
REVISED CONTRACT AMOUNT	\$160,500.00	9.15% TOTAL CHANGE


ORIGINAL CONTRACT DESIGN TIME 42 Days


APPROVED

 24 JUL 03  8/13/03
A/E CONTRACTOR Date CITY ATTORNEY Date

N/A

CONSTRUCTION CONTRACTOR Date DIRECTOR OF FISCAL SERVICES Date

 7/24/03
PROJECT MANAGER Date MAYOR Date

 7/24/03
CITY ENGINEER Date CITY SECRETARY Date

 7/25/03
DEPARTMENT DIRECTOR Date CITY MANAGER Date