

CHANGE ORDER NO. 6

Contract No. 03-060

DATE: 11/25/2003

P.O.# 030639

PROJECT: George Bush Drive East Widening Project, Project No. ST-9804

OWNER:

City of College Station
P.O. Box 9960
College Station, Texas 77842

CONTRACTOR:

Young Contractors, Inc.
P.O. Box 674
Bryan, Texas 77806

Ph: (979) 779 -1112
Fax: (979) 823 - 2797

PURPOSE OF THIS CHANGE ORDER:

A. Landscape median and adjust 8" waterline

ITEM NO	UNIT	DESCRIPTION	UNIT PRICE	ORIGINAL QUANTITY	REVISED QUANTITY	ADDED COST
1	LS	Change median from stamped colored concrete to landscaped median	(\$48,438.40)	0	1	(\$48,438.40)
2	LS	Adjust 8" waterline at George Bush Drive and Dominik	\$4,870.00	0	1	\$4,870.00
					TOTAL	(\$43,568.40)

THE NET AFFECT OF THIS CHANGE ORDER IS A 3.44% DECREASE.

ORIGINAL CONTRACT AMOUNT

\$1,264,807.20

Change Order No. 1

\$17,433.00

1.38% CHANGE

Change Order No. 2

\$6,156.00

0.49% CHANGE

Change Order No. 3

\$8,263.36

0.65% CHANGE

Change Order No. 4

\$2,890.46

0.23% CHANGE

Change Order No. 5

\$2,149.98

0.17% CHANGE

Change Order No. 6

(\$43,568.40)

-3.44% CHANGE

REVISED CONTRACT AMOUNT

\$1,258,131.60

-0.53% TOTAL CHANGE

ORIGINAL CONTRACT TIME

240 Days

Time Extension No. 1

0 Days

Time Extension No. 2

2 Days

Time Extension No. 3

60 Days

Time Extension No. 4

14 Days

Time Extension No. 5

14 Days

Time Extension No. 6

14 Days

Revised Contract Time

330 Days

SUBSTANTIAL COMPLETION DATE

01/07/04

Revised Substantial Completion Date

04/20/04

APPROVED

A/E CONTRACTOR

CITY ATTORNEY

CONSTRUCTION CONTRACTOR

DIRECTOR OF FISCAL SERVICES

PROJECT MANAGER

MAYOR

CITY ENGINEER

CITY SECRETARY

DEPARTMENT DIRECTOR

CITY MANAGER