CHANGE ORDER NO. 1
CONTRACT # 00-099
P.O.# 001052 PROJECT # SS9810

DATE: October 24, 2000
PROJECT DESCRIPTION: Odor Control Improvements
Carter Creek Wastewater Treatment Plant

OWNER:

City of College Station
P.O. Box 9960
College Station, Texas 77842

CONTRACTOR:

Bryan Construction Company
1007 N. Earl Rudder Freeway
Bryan, Texas 77805

Ph: 979 776-6000
Fax: 979 776-6008

PURPOSE OF THIS CHANGE ORDER:
Item 1: Construct covers, blower and piping on plant headworks to contain and transport odorous atmosphere.
Item 2:
Item 3:

ITEM NO.	UNIT	DESCRIPTION	UNIT PRICE	ORIGINAL QUANTITY	REVISED QUANTITY	ADDED COST
1	Lump Sum	Headworks Covers, Blower and Piping	$147,700.00	Zero	One	$147,700.00
2			$			
3			$			

THE NET AFFECT OF THIS CHANGE ORDER IS AN Increase

ORIGINAL CONTRACT AMOUNT	$ 729,600.00	
Change Order No. 1	$ 147,700.00	20.24 % of Original Contract Amount
Change Order No. 2		% of Original Contract Amount
Change Order No. 3		% of Original Contract Amount
REVISED CONTRACT AMOUNT	$ 877,300.00	

ORIGINAL CONTRACT TIME	**245**	**Days**
Change Order No. 1 Time Extension or Reduction	75	Days
Change Order No. 2 Time Extension or Reduction		Days
Change Order No. 3 Time Extension or Reduction		Days
REVISED CONTRACT TIME	**320**	**Days**

ORIGINAL SUBSTANTIAL COMPLETION DATE	January 5, 2001
REVISED SUBSTANTIAL COMPLETION DATE	March 9, 2001

APPROVED:

Doug T. Swoboda	10/26/00		
A/E CONTRACTOR	Date	CITY ATTORNEY	Date
Bob Gilleland	10-25-00		
CONSTRUCTION CONTRACTOR	Date	DIRECTOR OF FISCAL SERVICES	Date
	10-27-00		
PROJECT ENGINEER	Date	CITY MANAGER	Date
CITY ENGINEER	Date	MAYOR	Date
David Mace for John Wright	10-30-00		
DEPARTMENT DIRECTOR/ADMINISTRATOR	Date	CITY SECRETARY	Date