P.O.# 050049	CHANGE ORDER NO. 1 CONTRACT #04-146 PROJECT #WSWOC	PROJECT DESCRIPTION: Rehabilitation of Water Wells 4 & 5	DATE February 4, 2005

OWNER:

City of College Station
P.O. Box 9960
College Station, Texas 77842

CONTRACTOR:
Weisinger Water Wells
2200 East Davis
Conroe, Texas, 77301

Ph:936 756 7721

Fax:

PURPOSE OF THIS CHANGE ORDER:
Item 1: Labor and equipment needed to free pump from casing
Item 2: Additional parts needed to restore pump to like new condition.
Item 3: Correct latent damage to electrical conduits and wires discovered during rehabilitation construction

ITEM NO.	UNIT	DESCRIPTION	UNIT PRICE	ORIGINAL QUANTITY	REVISED QUANTITY	ADDED COST
1	Lot	Labor and equipment	$1,400.00	0	1	$1,400.00
2	Lot	Pump parts	$2,830.00	0	1	$2,530.00
3	Lot	Labor & materials to correct electrical damage	$10,651.00	0	1	$10,651.00

THE NET AFFECT OF THIS CHANGE ORDER IS A Increase

ORIGINAL CONTRACT AMOUNT	$113,000.00	
Change Order No. 1	$14,881.00	13 % of Original Contract Amount
Change Order No. 2	$	_____% of Original Contract Amount
Change Order No. 3	$	_____% of Original Contract Amount
REVISED CONTRACT AMOUNT	$126,481.00	

ORIGINAL CONTRACT TIME	**Days**
Change Order No. 1 Time Extension or Reduction	Days
Change Order No. 2 Time Extension or Reduction	Days
Change Order No. 3 Time Extension or Reduction	Days
REVISED CONTRACT TIME	**Days**

ORIGINAL SUBSTANTIAL COMPLETION DATE	March 1, 2005
REVISED SUBSTANTIAL COMPLETION DATE	April 1, 2005

APPROVED:

NA A/E CONTRACTOR	Date	DIRECTOR OF FISCAL SERVICES	Date
Scott Weisinger	2-09-05	Roxanne Hemack	2/11/05
CONSTRUCTION CONTRACTOR	Date	CITY ATTORNEY	Date
Fred A Weisinger Jr	2-10-05		
PROJECT MANAGER Karl Hallows	Date	CITY MANAGER	Date
NA CITY ENGINEER	Date	MAYOR	Date
Del J Mass	2-10-05		
DEPARTMENT DIRECTOR/ADMINISTRATOR	Date	CITY SECRETARY	Date